

Appendix VI.

Timeline

Lower Clear Creek Floodway Rehabilitation Project Timeline

[illegible]

Lower Clear Creek Floodway Rehabilitation Project Timeline

	2009						2010												
TASK	Jan-Feb	Mar-Apr	May-Jun	Jul-Aug	Sept-Oct	Nov-Dec	Jan-Feb	Mar-Apr	May-Jun	Jul-Aug	Sept-Oct	Nov-Dec							
Task 1. Collect additional topographical and clay hardpan data	COMPLETED						COMPLETED												
Task 2. Refine the phase 3B earthwork design	COMPLETED						COMPLETED												
Task 3. Obtain necessary permits and conduct ESA consultations																			
Task 4. final grading plans, construction specifications, construction plan, and water quality control plan																			
Task 5. Prepare bid package, solicit bids, award contract, and implement earthwork design.																			
Task 6. Riparian design.																			
Task 7. Prepare bid package, solicit bids, award contract, and implement riparian design																			
Task 8. 8. Construction management and supervision.																			
Task 9A. Implement geomorphic monitoring																			
Task 9B. Implement fisheries monitoring																			
Task 9C. Implement riparian monitoring																			
Task 9D. Implement avian monitoring																			
Task 9E. Implement mercury monitoring																			
Task 10. Project management																			